

# 109 Lemhi Drive

BURKS RESIDENCE

---

Geotech Engineer Response County Engineer

Jeff,

I completed a geotechnical report for Beau Burks for Indian Creek Ranches No. 1 Ranch No. 14 located at 109 Lemhi Drive dated Feb. 15, 2022.

The on-site soils underlying unsuitable topsoil and organics are suitable to use as structural fill and I understand he needs to import material to complete the structural fill foundation building pad.

Beau has contracted with me to review the installation of silt fence and temporary grading and drainage during the earthwork and provide observations during the removal of topsoil and unsuitable soils, compaction of an approved subgrade and construction of a structural fill building pad.

I also completed a geotechnical report for Lemhi Road dated October 31, 2022. The angular fractured rock generated from the Lemhi Road cuts is suitable for structural fill for Beau's building pad located immediately downslope of the road. Keeping the material on-site will also reduce truck traffic for both exporting the Lemhi cut material and importing fill material for Beau's building pad.

Thanks and contact me with any questions,

Steve Butler



A-8  
Exhibit

---